



August 2017 New Premises Update

The overall development position show that we are overdue on the pharmacy roof covering installation, masonry works on the 1st floor to roof of the new surgery along with the external windows and doors. The next 4-week look ahead will see the completion of the pharmacy roof installation by Friday 25th August. The masonry works are ongoing and expected completion is by September 6th and the first floor steel is due to be installed on September 4th. The surgery roof truss installation is due to commence on September 11th and Neptune Electrical first fix is expected to start containment installation within the next period.

During this period we have completed the installation of the gas main which was installed and made live on Monday 31st July along with the installation of the service ducts for BT, WPD and the water main. The pharmacy roof truss installation was completed on August 14th.

Look out for more updates of the new surgery on our website with photos and updates from the construction team.